

Attendees:

Jim Cheap
Melanie Cook
Reinhold Gedeit
Vicky Langer (KOCAL)
Doug Gillen (BLM)

Agenda:

Project Status:

Gates 8 & 20:

Vicki to check status of bids and will inform us of the awarding of the work and when they will start.

BLM Planting update on Park Drive:

BLM has finished the planting. The curb strip that we were told was ours actually belongs to the city, as BLM was informed. Also, part of the area that we had marked as ours belongs to the Golf course. BLM used the plants to fill in our area. The city will plant the curb strip this spring.

Tree of Heaven removal at Hillcrest and Vivien/Pheasant

Removal of the invasive plants, tree of heaven, is being performed by ECO. The work will be done soon either late this week or early next week.

Tree injection scope for winter:

Work approved by the Board and BLM will do the work. Merit will happen soon and the fruit set will be done at flower time. Fertilization will be done with the injection.

Unit 44 Planting:

Completed by GP.

RFP/Specifications for bidding/revised landscape contract:

There is one area of the Landscape Contract that is being questioned. When and how much to spray the areas next to the trails and when and how much to weed eat the trails. There was much discussion on the subject. BLM made a suggestion on the spraying. First, keeps the weeds down longer and would only have to spray the "RoundUp" spray only a couple of times a year, during the planned period. The Trails would need to be weed-eated more often during the non-spraying period. The proposal would be to allow spraying April to Sept to

keep weeds down. Weed-eat the rest of the year and prescribed in the contract. Vicky will add the proposed changes to the contract and send out for review.

Questions were emailed to Vicky regarding the V-ditched and the maintenance of the vegetation in the ditches.

Inside the drainage ditches are sprayed during the winter that are along the trail. The concrete v-ditches are sprayed whenever weeds appear in the cracks.

Irrigation Hardware upgrade specifications:

Spec for irrigation hardware is being put together by BOM who contacted, Rainbird and Toro. The spec will come from Rainbird but Toro is hardware is not out as their sprinkler HW like LV nozzles for the tight spaces is a better fit. The nozzles that are available now do a much better job of distributing water at a lower rate which creates less run off. The city has abandoned the Rainbird system so we need to update the controllers to be able to better manage the water. All will be ET compatible and can be upgraded to a central control system. BLM to provide the list of controllers that need to be replaced to Vicky.

Our irrigation infrastructure is now over 10 years old and will need the updates.

Landscape remodel plans for Gates 4, 6, 7, 12, 15, and 16:

Vicky has provided Paul Marcillac with the specific locations of the Gates on the maps. Vicky will ask Paul to provide list of preferred plants for the Gates so that we can ensure that we use plants that are suitable for the locations and fit in with the overall WOCA and City of Rocklin designs. We will need specific designs for the gates to be able to send out to bid.

Periodic reports and new planting and maintenance reports: BLM implementing a reporting system for plantings and work done. The system will use an App called ProntoForms. This will allow the BLM team to take pictures of the areas where work has been done or needs to be done and have it notated and a form generated to specifically identify the work and the plants along with any cost information.

Mitigation Oaks:

Vicky will ask BLM to provide bids for the removal of the dead trees and the stakes and wires mesh along the Clarke Dominguez trail

Other items not on the agenda.

DG replacement on Vivien way will is in process.

The neighbors along the areas where the meters were removed that provided irrigation did not agree to the proposal for a satellite water meter and BLM will hand water these areas until they are established.

NOT TO BE USED FOR TRANSFER OR RESALE